

# COMMUNITY NEWSLETTER

Stornoway Port  
Deep Water Terminal

January 2024

Issue 18



## Work through December

- Poured concrete slab at north east junction of the quays
- Installed emergency ladders, fenders and mooring bollards to main quay
- Installed the anchor wall for the final section of linkspan quay
- Continued to infill area behind linkspan quay wall with crushed rock
- Staff welfare block delivered to site
- Installed the deck formwork for berthing dolphin
- Continued installation of boardwalk section of path to Castle Grounds


## Path to Castle Grounds nearing completion



The boardwalk section of the path was installed in December.

This runs alongside the steep banks of the Poll A'Choire stream, making it a very scenic route.





## Linkspan quay progress

The linkspan quay wall is nearing completion.

The anchor wall which supports the final length of the quay wall has been installed. Tie rods to connect the anchor wall to the

quay wall are now in place.

This work all had to be done at low tide. A trench has been dug for the steel sheets which will make up the final length of quay wall.

## Mooring bollards



Mooring bollards are now in place along the main quay, ready to tie up the first vessels, which are due in April.

## Month ahead

- Construct concrete retaining walls at the linkspan berth
- Install the final length of steel sheet pile wall along the linkspan quay
- Continue to backfill behind linkspan quay wall with crushed rock
- Install concrete bases for quayside services cabinets and lighting columns
- Start installation of concrete for berthing dolphin deck

## Staff welfare building now on site

An 18m long Portakabin unit arrived on site in December.

This will provide toilets and a break area for staff working at the Deep Water Terminal.

